Gas Strength and Tightness Testing (Non Domestic)

Enter Company Gas Safe Registration Number 574561

CUSTOMER DETAILS

Name (Mr/Mrs/Miss/Ms) VOS Accommodation Village

Address Curbar
Endcliffe Village
Sheffield

Postcode S103EL

Tel No —

Contract Number

SERVICE CENTRE

Address ENGIE
14 Endcliffe Crescent.
Sheffield

Postcode S103EA

Tel No 0114 2224946

Indicate work undertaken	Tightness test	✓ Strength test
Scope of works	Job No	26506[illegible]
Installation Tightness Test & Inspection		

Test Instrument	
Type (water/elec etc)	Electronic
Serial No if applicable	U300 JQE5390.

TIGHTNESS TEST DETAILS	TPCP1	TPCP1A
Tested To TPCP1 or TPCP1A tick as apropriate		/
Gas type Natural Gas (NG) Liquefied Petroleum Gas (LPG)		NC.
Installation - New (N) - New extension (NE) - Existing (E)		E
Could weather/changes in temperature affect test? Yes/No		
Meter type (Diaphragm, Rotary etc) (N/A if meter not included in test)		D
Meter designation (U16, U40, P7 etc) (N/A if meter not included in test)		U65
Pressure bypass installed if applicable (Yes/No/NA)		NA
Gas meter volume (m^3)		0.100
Installation volume pipework and fittings (m^3)		0.017
Installation volume total (m^3)		0.117
Test medium - fuel gas, air		GAS.
Tightness test pressure (TTP) mbar/bar		21.0
Gauge GRM		0.5
Pressure gauge type (water, high SG, electronic etc)		E
Maximum permitted leak rate (MPLR) m^3/h		
Maximum Permitted pressure drop (mbar)		4.2
Let-by test period (minutes)		2
Stabilisation period (minutes)		6
Tightness test duration (TTD) (minutes)		2
Any inadequately ventilated areas to check? Yes/No		NO
Is barometric pressure correction necessary? Yes/No		
FINDINGS		
Actual pressure drop (if any) mbar		0.0
Actual leak rate m3/hr		
Have inadequately ventilated areas been checked? Yes/NA		NA
Tightness test Pass or Fail		PASS.

STRENGTH TEST DETAILS	
State test method Pneumatic (P) or Hydrostatic (H)	
Installation - New (N) - New extension (NE) - Existing (E)	
Have components not suitable for strength testing been removed or isolated from installation as necessary (Yes/NA)	
Calculated strength test pressure (STP) (m/bar/bar)	
Test medium - air, nitrogen, water (hydrostatic test) etc	
Stabilisation period (minutes)	
Strength test duration (STD) (minutes)	
Permitted pressure drop (% STP)	
Calculated pressure drop (mbar/bar)	
FINDINGS	
Actual pressure drop (mbar/bar)	
Strength test Pass or Fail	

DECLARATION OF GAS SAFETY - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures.

Engineers Sign[redacted] Date

Print Name

Responsible Person's Signature

Attention : Where additional safety checks have been necessary to ensure the gas system is safe, the responsible person has been informed and has accepted the results. The installations has been left operational.

NOTIFICATION OF UNSAFE GAS INSTALLATION - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice.

Engineers Signature Date

Print Name

Responsible Person's Signature

Copies : WHITE - Customer Copy YELLOW - Site Copy PINK - Office Copy GREEN - Engineer's Copy